

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Warangal District - Package No. AP 21 IX LB 08 -
"Construction of cause way across local vagu at Km 0/3 on the R/f
Thallathanda to Machupad in Narmetta Mandal Warangal District" -
Granting Extension of Agreement Time upto 31-01-2013 without Penalty -
Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2276

Dated:17-12-2012.
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC (PR), PMGSY, Hyd, Lr.No.W16/DEEI/PMGSY/
Ph.IX/AP21IXLB08/WGL/2010, dt. 25.10.2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31.1.2013 without Penalty in respect of the work "Construction of cause way across local vagu at Km 0/3 on the R/f Thallathanda to Machupad in Narmetta Mandal Warangal District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to delay in designs, closure of sand quarries and due to Sakala Janula Samme.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Warangal District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.